

5m,8,4.—Transfer Ink.

Is Certificate required? If so to be sent to \_\_\_\_\_

© 2021

W801-0069 1/2



## S.S. Portsea.

of the fore-castle side plating gained in place, and No 2 plate of the fore-castle side plating removed, gained and refitted.

Two fore-castle frames, two fore peak bulkhead frames, and two frames abaft the fore peak gained in place.

Two fore-castle deck beams gained in place, and the beams of the same removed, gained and refitted.

A considerable portion of the wood bulwark girder renewed.

The fore-castle rails and stanchions overhauled and made good.

The starboard portion of the upper bridge renewed, together with the frames supporting the same. The handrails and stanchions on this bridge overhauled and made good.

The steam winch at the fore hatch overhauled and repaired. The fairlead on the port side of the fore-castle head renewed and other minor repairs effected.

Allison B. Wilson