

REPORT ON MACHINERY.

No. 20531
FRI. 18 SEP 1908

Received at London Office

Date of writing Report *Sept 12 1908* When handed in at Local Office *Sept 16 1908* Port of *Hull*
 No. in Survey held at *Hull* Date, First Survey *Mar 3.* Last Survey *Sept 8 1908*
 Reg. Book. *1/1* (Number of Visits *3*)
 Supp. on the *1/1* *HERMIONE* Tons { Gross *200.*
 Master Built at *Hull* By whom built *Carr & Co.* When built *1908*
 Engines made at *Hull* By whom made *Amos & Smith* when made *5*
 Boilers made at *5* By whom made *5* when made *5*
 Registered Horse Power Owners *Hellgrens Ska Fiskebryggeri & Ska* Port belonging to *Hull*
 Nom. Horse Power as per Section 28 *46.* Is Refrigerating Machinery fitted for cargo purposes *No* Is Electric Light fitted *No*

ENGINES, &c.—Description of Engines *Increased Triple Expansion* No. of Cylinders *3* No. of Cranks *3*
 Dia. of Cylinders *10-16 1/2-28* Length of Stroke *24* Revs. per minute *96* Dia. of Screw shaft *6 1/2* as per rule *6 1/2* Material of screw shaft *Iron*
 Is the screw shaft fitted with a continuous liner the whole length of the stern tube *Yes* Is the after end of the liner made water tight
 in the propeller boss *Yes* If the liner is in more than one length are the joints burned *Yes* If the liner does not fit tightly at the part
 between the bearings in the stern tube, is the space charged with a plastic material insoluble in water and non-corrosive *Yes* If two
 liners are fitted, is the shaft lapped or protected between the liners *Yes* Length of stern bush *32*
 Dia. of Tunnel shaft *5 1/2* as per rule *5 1/2* Dia. of Crank shaft journals *6 1/2* as per rule *6 1/2* Dia. of Crank pin *6 1/2* Size of Crank webs *12 1/2 x 14 1/2* Dia. of thrust shaft under
 collars *6 1/2* Dia. of screw *10-0* Pitch of Screw *9 1/2 (Mean)* No. of Blades *4* State whether moveable *No* Total surface *29.8 ft.*
 No. of Feed pumps *1* Diameter of ditto *2 1/2* Stroke *11* Can one be overhauled while the other is at work *Yes*
 No. of Bilge pumps *1* Diameter of ditto *2 1/2* Stroke *11* Can one be overhauled while the other is at work *Yes*
 No. of Donkey Engines *2* Sizes of Pumps *6 x 3 x 6, 5 x 5 x 5* No. and size of Suctions connected to both Bilge and Donkey pumps
 In Engine Room *2-2 (Fwd. Aft)* In Holds, &c. *2-2 (Ballast tank, main hold)*
 No. of Bilge Injections *1* sizes *2 1/2* Connected to condenser, or to circulating pump *Condenser* Is a separate Donkey Suction fitted in Engine room & size *2 1/2*
 Are all the bilge suction pipes fitted with roses *Yes* Are the roses in Engine room always accessible *Yes* Are the sluices on Engine room bulkheads always accessible *Yes*
 Are all connections with the sea direct on the skin of the ship *Yes* Are they Valves or Cocks *Both*
 Are they fixed sufficiently high on the ship's side to be seen without lifting the stokehold plates *Yes* Are the Discharge Pipes above or below the deep water line *Above*
 Are they each fitted with a Discharge Valve always accessible on the plating of the vessel *Yes* Are the Blow Off Cocks fitted with a spigot and brass covering plate *Yes*
 What pipes are carried through the bunkers *Hold suction* How are they protected *Wood casing*
 Are all Pipes, Cocks, Valves, and Pumps in connection with the machinery and all boiler mountings accessible at all times *Yes*
 Are the Bilge Suction Pipes, Cocks, and Valves arranged so as to prevent any communication between the sea and the bilges *Yes*
 Dates of examination of completion of fitting of Sea Connections *27.7.08* of Stern Tube *27.7.08* Screw shaft and Propeller *27.7.08*
 Is the Screw Shaft Tunnel watertight *Yes* Is it fitted with a watertight door *Yes* worked from *Yes*

BOILERS, &c.—(Letter for record *S*) Manufacturers of Steel *Phoenix & Co., Worcester, Massachusetts*
 Total Heating Surface of Boilers *750 ft.* Is Forced Draft fitted *No* No. and Description of Boilers *1 S.E. Mountbatten*
 Working Pressure *200 lbs.* Tested by hydraulic pressure to *400 lbs.* Date of test *18.8.08* No. of Certificate *1666*
 Can each boiler be worked separately *Yes* Area of fire grate in each boiler *25.5 ft.* No. and Description of Safety Valves to
 each boiler *2 Spring loaded* Area of each valve *3 1/4* Pressure to which they are adjusted *205 lbs.* Are they fitted with easing gear *Yes*
 Smallest distance between boilers or uptakes and bunkers or woodwork *5* Mean dia. of boilers *10-7* Length *9-3 1/2* Material of shell plates *Steel*
 Thickness *3/32* Range of tensile strength *28-32* Are the shell plates welded or flanged *No* Descrip. of riveting: cir. seams *Skidap.*
 long. seams *Skidap.* Diameter of rivet holes in long. seams *1 1/8* Pitch of rivets *7-6* Lap of plates or width of butt straps *16 1/2*
 Per centages of strength of longitudinal joint rivets *100* Working pressure of shell by rules *201* Size of manhole in shell *16 x 12*
 Size of compensating ring *40 x 30 x 3/32* No. and Description of Furnaces in each boiler *2 plain* Material *Steel* Outside diameter *2-11 1/2*
 Length of plain part *67* Thickness of plates *49* Description of longitudinal joint *Welded* No. of strengthening rings *1*
 Working pressure of furnace by the rules *228* Combustion chamber plates: Material *Steel* Thickness: Sides *23/32* Back *11/16* Top *11/16* Bottom *23/32*
 Pitch of stays to ditto: Sides *8 1/2 x 8 1/2* Back *8 1/2 x 8* Top *7 1/2 x 8 1/2* If stays are fitted with nuts or riveted heads *Nuts* Working pressure by rules *239*
 Material of stays *Steel* Diameter at smallest part *1 1/2-2-06* Area supported by each stay *74.3* Working pressure by rules *249* End plates in steam space:
 Material *Steel* Thickness *15* Pitch of stays *12 1/2 x 12 1/2* How are stays secured *Secured into end plate* Working pressure by rules *246* Material of stays *Steel*
 Diameter at smallest part *4-1* Area supported by each stay *169* Working pressure by rules *250* Material of Front plates at bottom *Steel*
 Thickness *15* Material of Lower back plate *Steel* Thickness *15* Greatest pitch of stays *14 x 8* Working pressure of plate by rules *234*
 Diameter of tubes *3 1/4* Pitch of tubes *4 1/2 x 4 1/2* Material of tube plate *Steel* Thickness: Front *15* Back *7* Mean pitch of stays *9 1/2 x 8 1/2*
 Pitch across wide water spaces *13 1/2* Working pressures by rules *203* Girders to Chamber tops: Material *Iron* Depth and
 thickness of girder at centre *8 1/4 x 1 1/4* Length as per rule *30-7* Distance apart *7 3/8* Number and pitch of stays in each *208 1/2*
 Working pressure by rules *232* Superheater or Steam chest; how connected to boiler *None* Can the superheater be shut off and the boiler worked
 separately *Yes* Diameter Length Thickness of shell plates Material Description of longitudinal joint Diam. of rivet
 holes Pitch of rivets Working pressure of shell by rules Diameter of flue Material of flue plates Thickness
 If stiffened with rings Distance between rings Working pressure by rules End plates: Thickness How stayed
 Working pressure of end plates Area of safety valves to superheater Are they fitted with easing gear

VERTICAL DONKEY BOILER—Manufacturers of Steel

No. _____ Description _____

Made at _____ By whom made _____ When made _____ Where fixed _____

Working pressure tested by hydraulic pressure to _____ Date of test _____ No. of Certificate _____ Fire grate area _____ Description of Safety Valves _____

No. of Safety Valves _____ Area of each _____ Pressure to which they are adjusted _____ Date of adjustment _____

If fitted with easing gear _____ If steam from main boilers can enter the donkey boiler _____ Dia. of donkey boiler _____ Length _____

Material of shell plates _____ Thickness _____ Range of tensile strength _____ Descrip. of riveting long. seams _____

Dia. of rivet holes _____ Whether punched or drilled _____ Pitch of rivets _____ Lap of plating _____ Per centage of strength of joint _____ Rivets _____ Plates _____

Working pressure of shell by rules _____ Thickness of shell crown plates _____ Radius of do. _____ No. of stays to do. _____ Dia. of stays _____

Diameter of furnace Top _____ Bottom _____ Length of furnace _____ Thickness of furnace plates _____ Description of joint _____

Working pressure of furnace by rules _____ Thickness of furnace crown plates _____ Stayed by _____

Diameter of uptake _____ Thickness of uptake plates _____ Thickness of water tubes _____ Dates of survey _____

SPARE GEAR. State the articles supplied:— *Two top & two bottom end connecting rods & nuts, two main bearing bolts, one set of coupling bolts & nuts, one set of feed & high pump valves, one set of air & circulating pump valves, one main & one donkey feed check valves, assorted bolts & nuts etc.*

The foregoing is a correct description,

Manufacturer.

FOR AMOS & SMITH

W. S. H. S. S.

Dates of Survey while building { During progress of work in shops - Mar 3. 9. 14. 18. 21. Apr 6. 13. 16. 22. 28. May 30. 9. 16. 19. 25. 26. 30. June 2. 6. 19. 27. }
 { During erection on board vessel - July 2. 4. 11. 13. 18. 21. 24. 27. 30. Aug 1. 7. 12. 18. 25. 26. 29. Sept 8 }
 Total No. of visits 39.

The approved plan of main boiler forwarded herewith Rpt N° 2033/

Dates of Examination of principal parts—Cylinders 16.5.08 Slides 6.6.08 Covers 26.5.08 Pistons 6.6.08 Rods 28.4.08
 Connecting rods 26.5.08 Crank shaft 6.6.08 Thrust shaft 4.7.08 Tunnel shafts ✓ Screw shaft 4.7.08 Propeller 4.7.08
 Stern tube 2.7.08 Steam pipes tested 26.8.08 Engine and boiler seatings 27.7.08 Engines holding down bolts 25.8.08
 Completion of pumping arrangements 8.9.08 Boilers fixed 29.8.08 Engines tried under steam 29.8.08 ✓
 Main boiler safety valves adjusted 29.8.08 Thickness of adjusting washers P 3/8 S 5/16
 Material of Crank shaft Steel Identification Mark on Do. 437.5.H.G. 11.7.07 Material of Thrust shaft Steel Identification Mark on Do. 437.5.H.G. 11.7.07
 Material of Tunnel shafts ✓ Identification Marks on Do. ✓ Material of Screw shafts Iron Identification Marks on Do. 437.5.H.G. 4.7.08
 Material of Steam Pipes Solid drawn Copper Test pressure 400 lbs.

General Remarks (State quality of workmanship, opinions as to class, &c. *The machinery & tubes of this vessel have been constructed under Special Survey, are of good material & workmanship & have been fitted & secured on board in accordance with the Rules. They are now in good working condition & eligible in my opinion to have record of T.M.C. 9.08 in the Register Book.*

It is submitted that this vessel is eligible for THE RECORD. L.M.C. 9.08.

18.9.08

ARK
18.9.08

The amount of Entry Fee .. £ 8 : 0 : 0
 Special .. £ 8 : 0 : 0
 Donkey Boiler Fee .. £ : :
 Travelling Expenses (if any) £ : :
 When applied for, 19.08.08
 When received, 30.9.08

Committee's Minute

TUES. 22 SEP 1908

Assigned

+ L.M.C. 9.08

MACHINERY CERTIFICATE WRITTEN.

John. W. Gwynne
 Engineer Surveyor to Lloyd's Register of British & Foreign Shipping.



© 2020 Lloyd's Register Foundation