

Urgent

Messrs. Harland & Wolff's S.S. No. 383.

Equipment No. 42730, letter "x".

A letter has been received from the Belfast Surveyors stating that the Builders propose to supply to this vessel three bower anchors of the following weights, viz:-

	cwts.,	qrs.,	lbs.
1st bower, stockless,	57.	0.	0.
2nd " "	56.	0.	10.
3rd " "	47.	0.	18.
Collective weight	160.	1.	0.

The following are the weights of the bower anchors required by Table 22, viz:-

	cwts.,	qrs.,	lbs.
1st bower, stockless,	56.	1.	0.
2nd " "	56.	1.	0.
3rd " "	47.	2.	0.
Collective weight	160.	0.	0.

It will be observed that the 3rd bower anchor is 38 lbs., less than allowed by Table 22, and the collective weight of the three bowers is 28 lbs., in excess.

It is submitted the anchors proposed to be supplied might be approved for the figure 1.

TUES. NOV 27 1906

*Approved*  
*[Signature]*

*C.H.J.*  
*27/11/06*

*Mr. H. H. 06*  
*Ans'd - 27<sup>th</sup>*  
*3 Test Cert returned*



© 2020

Lloyd's Register Foundation