S. S. "A K U N A".
:-:-:-:-:-:-:-:-:-:-:

Extract from Melbourne Survey Report No. 3972, dated 24.5.26.

:-:-:-:-:-:-:-:-:-:-:-:-:

Freeboard:- The freeboard assigned in Secretary's letter M 7.4.26 marked on the vessel's side but not painted in until the survey is completed.

To complete freeboard survey:- The side scuttles which come within six inches of the load line to be permanently closed with riveted plates. This, it is stated, will be done at next dry docking.

This submitted the issue of freeboard certificates be deferred pending the closing of the lower sidelights by riveted plates.

W.J.

6.7.26

© 2021
Lloyd's Register Foundation
006635-006643-0069

Fresh Water Line above centre of Disc ... ...
~~Indian Summer Line~~