M.S. NUCULANA .....

IT IS SUBMITTED the VIGO & BILBAO ..... Surveyors be informed in reply to their letter of ..... that, according to the records in this Office, the following remains to complete the Continuous Survey cycle of the machinery at this date. It should be borne in mind that delay in completing the Survey may involve the examination of additional items.

Examine:- Main Engine:- No's 5, 6 and 8 Cylinders, Pistons, Heads, Valves & Valve gears.
No's 3, 5, 6 and 8 crossheads and Top ends.
No's 5, 6 and 8 crankpins and Bottom ends.
Intermediate Shafting and bearings.
Superchargers.
Holding down Bolts & Chocks.
Crankcase explosion relief devices.
Fire Extinguishing arrangements

auxiliaries:- Ballast and General Service Pumps.
St By Lub oil Pump.
Lub oil Coolers.
Daily Service Tanks.
Pumping arrangements.
Steering Gear and Windlass.
Oil Fuel Unit Pumps and Heaters.
Electrical Installation.
Aux Compressor Coolers.
Steam Pipes will be due for Survey 4.59.

Vessel's class is at present subject to the Propeller being specially examined at next dry-docking also to the "metalock" repair to the engine "A" frame in way of No 6 journal being examined by survey 1958 (12 months limit)

19.8.58

© 2020 Lloyd's Register Foundation