OFFICE

Rpt. C.11 (Comp.)

For LONDON OFFICE ONLY
Received
Index No.
Govt. Copy
Owners C11

LLOYD'S REGISTER OF SHIPPING

SURVEYS FOR FREEBOARD

(COMPUTATION FOR STEAMER, ~~SAILING SHIP, TANKER~~)

Ship's Name	Official Number	Nationality and Port of Registry	Gross Tonnage	Date of Build
"AFON CEFNI" Ex ALICE.				

Port of Survey

Date of Survey

Surveyor's Signature

Moulded Dimensions: Length 56·75 Breadth 16·83' Depth 7·75'

Freeboard Length 56·75 FT. TO CLRS.

Moulded displacement at moulded draught = 85 per cent. of moulded depth _____ tons (excluding bossing)

Coefficient of fineness for use with Tables .ASSUME 0·68.

Particulars of Classification ✠ 100 A1 TUG, U.K. COASTING SERVICE.

DEPTH FOR FREEBOARD (D).

Moulded depth ... ... 7·75

Stringer plate ... 0·25" ... ... ·02

Wood Sheathing on exposed deck $T\left(\frac{L-S}{L}\right)$ =

Depth for Freeboard (D) = 7·77

DEPTH CORRECTION.

(a) Where D is greater than Table depth (D—Table depth) R =

(b) Where D is less than Table depth (if allowed) (Table depth—D) R =

If restricted by superstructures

ROUND OF BEAM CORRECTION.

Moulded Breadth (B)

Standard Round of Beam = $\frac{B \times 12}{50}$ =

Ship's Round of Beam = 3·75"

Difference

Restricted to

Correction = $\frac{\text{Diff}^{\text{e}}}{4} \times \left(1 - \frac{S_1}{L}\right)$ =

DEDUCTION FOR SUPERSTRUCTURES.

	Mean Covered Length (S)	Equivalent Enclosed Length (S_1)	Height	Height Correction	Effective Length (E)
Poop enclosed					
„ overhang					
R.Q.D. enclosed					
„ overhang					
Bridge enclosed					
„ overhang aft ...					
„ overhang forward ...					
F'cle enclosed					
„ overhang					
Trunk aft					
„ forward					
Tonnage opening aft ...					
„ „ forward ...					
Total					

Standard Height of Superstructure

„ „ R.Q.D.

Deduction for complete superstructure

Percentage covered $\frac{S}{L}$ =

„ „ $\frac{S_1}{L}$ =

„ „ $\frac{E}{L}$ =

Percentage from Table, Line A. (corrected for absence of forecastle (if required))

Percentage from Table, Line B. (corrected for absence of forecastle (if required))

Interpolation for bridge less than ·2L (if required)

Deduction =

SHEER CORRECTION.

Station	Standard Ordinate	S M	Product	Actual Ordinate	Effective Ordinate	S M	Product
A.P.		1		9"		1	
¼L from A.P. ...		4		2"		4	
½L „ ...		2		−1"		2	
Amidships ...	0	4	0	0	0	4	0
¼L from F.P. ...		2		7"		2	
¼L „ ...		4		19"		4	
F.P.		1		34"		1	
Total ...							

Mean actual sheer aft / Mean standard sheer aft =

Mean actual sheer forward / Mean standard sheer forward =

Length of enclosed superstructure / L forward of amidships =

„ „ aft of „ =

Correction = $\frac{\text{Difference between sums of products}}{18} \left(\cdot 75 - \frac{S}{21.}\right)$ =

If limited on account of midship superstructure.

If limited to maximum allowance of 1½ ins. per 100ft.

Deduction for Tropical Freeboard.

Addition for Winter and Winter North Atlantic Freeboard.

Ft.

Depth to Freeboard Deck =

Summer freeboard =

Moulded draught (d) =

Keel allowance 1" = 0·08

Extreme draught =

Deduction for Tropical freeboard and addition for =

Winter freeboard = $\frac{d}{4}$ inches =

Addition for Winter North Atlantic Freeboard (if required) =

Deduction for Fresh Water.

Displacement in salt water at summer load water line

Δ =

Tons per inch immersion at summer load water line

T =

Deduction = $\frac{\Delta}{40\,T}$ inches

=

TABULAR FREEBOARD corrected for Flush Deck (if required)

Correction for coefficient

	+	−
Depth Correction		
Deduction for superstructures		
Sheer correction		
Round of Beam correction		
Correction for Thickness of Deck amidships ...		
Other corrections, scantlings, etc.		

Summer Freeboard =

SUMMER FREEBOARD amidships from Centre of Disc to top of Deck Line, Wood, Steel, Deck :—

Tropical Fresh Water Line	above	Centre of Disc	Tropical Fresh Water Freeboard ... ...
Fresh Water Line	„	„	Fresh Water „ ... ...
Tropical Line	„	„	Tropical „ ... ...
Winter Line	below	„	Winter „ ... ...
Winter North Atlantic Line	„	„	Winter North Atlantic „ ... ...

© 2021 Lloyd's Register Foundation

010874-010881-0128