6.10.77

Midship Section of Schooner "Mary" Campbelltown

Scale 1 inch = 1 foot

Length for Lloyds 51-0 × 22-0 extreme × 9-1 Moud to top of Ceiling

Gross Tonnage = ... 99 tons

Brunock Report

No 44044

Rec 4/10/77

Deck Plank 5" × 2½"

1st Waterway 8" × 4½" for 7 Tons

2nd do 6" × 4½" "

~~Beams Throughout Br. Oak~~

Space of Frames = ... 20"

Frames of British & French Oak

Floors ..... 8" × 7½"

1st Futtocks ..... 7" × 6½"

3rd " ..... 5½"

Moulded at top ..... 5"

Windlass & Hatch beams of Oak remainder Larch all 7¾ at Centre × 6½ at ends

Proposed alteration in lieu of outside Straps viz

6 pairs of hanging knees 3" × 7/8"

3/4 4 Straps inside to Carlings Beams of hold × 5" × 7/8

All through bolts Galvd (also deck fastenings)

Keelson Pitch pine 18" × 14"

Rider do Oak 16 × 4"

Keel Rock Elm 13" × 12"

False Keel 12" × 3"

Tapered to 2¼ gradually planking to bilge Rock elm remainder of Pitch pine

Ceiling of Futtock Space

Tapered to 3rd thick at Gunwale

Tapered gradually to 2"

3¼

2¾

2"

3"

REC 6/10/77

© 2019 Lloyd's Register Foundation

ARK 296-0112