Rpt. 9.

No. 24460

Report of Survey for Repairs, &c., of Engines and Boilers.

(Received at London Office DEC 30 1940)

Date of writing Report 26/12 1940 When handed in at Local Office 26/12 1940 Port of BARRY.

No. in Reg. Book. 79325 Survey held at BARRY. Date, First ~~Survey~~ and Last Survey 17/12/1940 (No. of Visits 1.)

on the Machinery of the ~~Wood, Iron or~~ Steel S/S MEANDROS

Tonnage { Gross 4581 Net 2805

Nominal Horse Power 517

No. of Main Boilers 3

No. of Donkey Boilers ✓

Steam Pressure— in Main Boilers 180 lb

in Donkey Boilers ✓

Vessel built at PORT GLASGOW By whom RUSSELL & Co. When (Year. Month.) 1919 - 1

Engines made at GREENOCK By whom RANKIN & BLACKMORE Ltd When 1919

Boilers, when made (Main) 1919 (Donkey) ✓

Owners J. G. LIVANOS Owners' Address ✓ (if not already recorded in Appendix to Register Book.)

Managers J. LIVANOS & SONS, Ltd Port CHIOS Voyage ✓

If Surveyed ~~Afloat or~~ in Dry Dock GRAVING DOCK (State name of Dock.)

Last Report No. Port

Particulars of Classification (which must be inserted precisely as in Register Book & Supplements).

CHARACTER. ✠ for Special Survey Date of last Survey and of Periodical Surveys.	Years assigned now expired.	Machinery and Boiler Surveys (including date of N.B., if any).
✠100 A1 11.39		✠LMC
SS. SHL. No 3 - 8.34		MS 4.38
SS. MSL. No 1 - 38		BS 5.40
		AS N.4.38 CL

Particulars of Examination and Repairs (if any) CONDITION

(Periodical Surveys, when held, must be reported in detail and seriatim in the terms of the Rules. State clearly the cause of Repairs, if any, and, in detail, the nature and extent of Examinations and subsequent Repairs. Repairs on account of Damage (the cause of which must be stated) should be separated from Repairs due to other causes; and besides being detailed in the body of the report, should be briefly summarised at the end of the report. State also the dates and initials of any letters respecting this case.

In damage cases where the Surveyor has not made a special damage report he is required to state whether he offered his services for this purpose, and why they were declined ✓

Was a damage report made by anyone else? If so, by whom? ✓

Did the Surveyor personally go inside each Main Boiler separately and make a thorough examination at this time? NO

" " Donkey " " " ✓

If this was not done, state for what reasons? Boiler survey not due

And what parts of the Boilers could not be thus thoroughly examined? ✓

Also what special means, in the absence of internal examination, were adopted by the Surveyor to assure himself of the thorough efficiency of those parts of each Boiler? ✓

State latest date of internal examination of each boiler ✓ Present condition of funnel(s) good

Did the Surveyor examine the Safety Valves of the Main Boiler? ✓ To what pressure were they afterwards adjusted under steam? ✓

Did the Surveyor examine the Safety Valves of Donkey Boiler? ✓ To what pressure were they afterwards adjusted under steam? ✓

Did the Surveyor examine all the manholes, doors and their fastenings of the Main Boilers? ✓, and of the Donkey Boilers? ✓

Did the Surveyor examine the drain plugs of the Main Boilers? ✓, and of the Donkey Boilers? ✓

Did the Surveyor examine all the mountings of the Main Boilers? ✓, and of the Donkey Boilers? ✓

Has screw shaft now been drawn and examined? NO Is it fitted with continuous liner? ✓ Is an approved appliance fitted at the after end of the shaft to permit of it being efficiently lubricated? NO

Has shaft now been changed? ✓ If so, state reasons ✓

Has the shaft now fitted been previously used? ✓ Has it a continuous liner? ✓ Is an approved appliance fitted at the after end of the shaft to permit of it being efficiently lubricated? ✓

State date of examination of Screw Shaft ✓ State the distance between lignum vitæ or bearing metal of stern bush and top of after bearing of screw shaft 1/4"

Engine parts, when referred to by numbers, should be counted from forward. Is electric light and/or power fitted ✓

If so, did the Surveyor examine the generators, motors, switchgear, cables and fuses? ✓

Has the insulation resistance of the generators, circuits and apparatus been tested and found to be not less than 100,000 ohms.? ✓

If the Survey is not complete, state what arrangements have been made for its completion and what remains to be done COMPLETE

NOW DONE: Propeller and all outside fastenings examined - main injection grid renewed.

General Observations, Opinion, and Recommendation:— The machinery of this vessel, so far as now seen, is eligible in my opinion to remain as classed without fresh record of survey.

(State clearly what alteration, if any, is suggested to be made in the existing classification of the vessel's machinery in the Register Book, consequent upon this survey, and also any alteration required to be made in the records of the vessel's machinery, boilers, working pressures, &c.; thus, for example, B.S. 9,11, B.&M.S. 9,11, ✠ L.M.C. 9,11, or ✠LMC CS 3,34, 140 lb., F.D., &c.)

Survey Fee (per Section 29) £ : :

Special Damage or Repair Fee (if any) (per Section 29.) £ : :

Travelling expenses (if chargeable) : :

Fees applied for 19

Received by me, 19

John Guthrie
Engineer Surveyor to Lloyd's Register of Shipping.

Committee's Minute TUE 14 JAN 1941

Assigned As now

The Surveyors are requested not to write on or below the space for Committee's Minute.)

If so, is the Report sent now, or when will it be sent?

THE SURVEYORS ARE REQUESTED NOT TO WRITE ACROSS THIS MARGIN.

Insert Character of Ship and Machinery precisely as in the Register Book

Is a Certificate required? If so, to be sent to

© 2020 Lloyd's Register Foundation

W1146-0054

It is recommended that this vessel is eligible to remain in CLASSED.

10/9/41

© 2020
Lloyd's Register
Foundation