JAN 1959

Received from Chief Ship Surveyor

IP'S NAME "NISSHU MARU" AR. REPORT Kob. No. 6253.

tstanding Conditions of Class:

FOR CONDITIONS OF CLASS SEE PREVIOUS ENDORSEMENT DATED 15.12.58.

ACTION IS DEFERRED for a short time for examination and repairs in drydock on account of grounding, on completion of present voyage to a Japanese port & Equipment.

lorsement of Class (B) (~~As before or~~ None)

veys due: SPECIAL SURVEY (C) due 3,59. Commenced Kob. 10,58.

ture of Present Survey: (Afloat and in dry dock)

Docking; W & T repairs; Temporary damage repairs;

ecial Features: The Owners have decided that the vessel is to be laid up at Mihara, Japan, for an indefinite period and state that all outstanding repairs and S.S. will be completed prior to returning to service.

Interim Certificate in order (Yes-~~No~~-None)

~~Outstanding~~

FOR PORTION OF SURVEY HELD: See Kobe Report No: 6153.

. to be completed by:

ommendation: SUBMITTED record of 'DS 11,58' be assigned, SUBJECT to indented and set up bottom shell plating and framing etc; to shelter deck (wasted), upper deck and poop deck plating; fore peak bulkhead plating & oxter plates (p & s) in way of sternframing being further examined and dealt with as found necessary by the S.S., and to bower anchor and 90 fms. of chain cable being supplied at the earliest opportunity, but FURTHER ACTION BE DEFERRED for completion of S.S. and equipment.

DS 11.58 Subject, amended.

S.S. PART HELD.

DELETE S.R.L. ITEM.

19/1/59.

MAX 90

lk(new)

©2020 Lloyd's Register Foundation

003369-003376-0172