REPORT of SURVEY for REPAIRS.

8824

No. 213 Survey held at London Date May 20th & June 8th 1842

on the Brig Agnes Master Cumming

Tonnage 300 Built at Chepstow When built 1834

By whom built Owners Cumming

Port belonging to London Destined Voyage

If Surveyed Afloat or in Dry Dock Dawsons Dock

Original Survey, No. 3774, 3863 Dated 1838 Classed 11 A 1

Port London

REPAIRS Stripped - all the Lower Masts new - new Channels & Channel bolts - new Waterways in the midst. Sheathed from Strakes of Bilge each side next Waterway - 3 Upper Deck Beams Shifted and one Cramped - One additional Beam in way of Bunts - Three Hold Beams Shifted & one Cramped - All the Lower Masts & fittings. ~~the lower masts~~ New Sweat Bolts - Toes & Heels - Sound Short Timbers Shifted 16 new Stanchions - new Iron Knees Lower Bolsters & Pipes and all through 4 Strakes Ward Sheathing on Bale - Iron Bolts in Ox Copper - One new Rudder Iron Pintles & Gudgeons repaired - Coppered to Midships of Bale - Planksheer & Channels Bolts new

Present Condition of the

Decks	Good	Transoms	Good	Windlass	New 1842
Upper Deck Beams & Fastenings	Do	Timbers of the Frame	Do	Capstan	Good
Lower Deck Beams & Fastenings	Do	Topsides	Do	Pumps	Do
Spirketting	New 1842	Wales	Do	Masts, Yards, &c.	New 1842
Plank Shears	Do	Counter	Do	Sails	Do
Waterways	Good	Plank and Treenails (Outside to the Water's Edge)	Do	Cables	Good & Efficient
Hatchway Comings	Good	Rudder	Do	Anchors No. of	B P 2
Breasthooks	Good	Copper	1842	Standing & Running Rigging	New 1842

General Observations and Opinion, In our opinion this Vessel is eligible to remain as classed 11 A 1

George Barclay

The Amount of Fee £ 2 : : is received by me,

Committee's Minute 16th June 1842

Character assigned 11 A 1 Coast & Channel

© 2019 Lloyd's Register Foundation