Tonnage Net 4330 Vessel built at Newcastle By whom Palmers Co

Engines made at Newcastle By whom Palmers Co

Boilers, when made Newcastle By whom Palmers Co

Owners' Address Part London

Master

Port to which vessel is to be classed Afloat

Date of last Report Nov 32

Particulars of Examination and Repairs (if any Practice

Willemstad, Curacao. D.W.I.

July 31st, 1933.

part

M.V."PECTEN" 7468 Gross Tons of London on account of a fracture in the after web of No.4 crank of the Main Engine,

Machinery of this vessel be continued as now classed subject to the vessel proceeding to the U.K. at reduced speed (approximately 65 revolutions) for permanent repairs.

E. S. Whitham

Recommendation

I recommend that the machinery of this vessel be continued as now classed subject to the vessel proceeding to the U.K. at reduced speed (approximately 65 revolutions)

© 2019 Lloyd's Register Foundation

W68-0109

Survey Fee (per Section 29) £ 225 00 Fees applied for 31-7-1933